COMPLETION REPORT

1	Name of the work	Improvements to roads and drains at Siddeshwara Layout Bagalagunte in Ward-14 Bagalagunte.
2	Sanctioned Estimate No. & Date	T.No CE/D2/91/14-15 dt 4.2.15
3	Head of Account which is chargeable	PCode No. 2415
4	Instrument Order NO. & Date	WO No RO(D)/255/14-15 dt 28/2/15
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	MB No 340 Page No 340/48 to 340/58
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D S Chandrappa
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
40.00 Lacs	39,89,523.00	—	10477

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.